

# APPLICATION AND CERTIFICATE FOR PAYMENT

TO OWNER: City of Charlestown- Redevelopment Commission  
304 Main Cross Street  
Charlestown, IN 47111

FROM CONTRACTOR: LIBS PAVING COMPANY, INC.  
6931 ATKINS ROAD  
FLOYDS KNOBS, IN 47119

CONTRACT FOR: Madison St. & Green Alley

PROJECT: Madison St & Green Alley

VIA ENGINEER:

APPLICATION NUMBER: 1  
PERIOD FROM: 9/1/2025  
PERIOD TO: 11/30/2025

CONTRACT DATE:

ARCHITECT JOB NO.

Distribution to:

OWNER  
 ARCHITECT  
 CONTRACTOR  
 CONSTRUCTION MANAGER

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in accordance with the Contract.  
Continuation Sheet, Document G703, is attached.

1. ORIGINAL CONTRACT SUM	\$	259,924.38
2. Net Change By Change Orders.....		
3. CONTRACT SUM TO DATE (Line 1 +2).....	\$	259,924.38
4. TOTAL COMPLETED & STORED TO DATE..... (Column G on G703)	\$	156,053.95
5. RETAINAGE:		
a. 10% of Completed Work (Columns D & E on G703)	\$	15,605.40
b. 10% % of Stored Material (Column F on G703)	\$	-
Total Retainage (Line 5a + 5b or Total in Column I of G703)	\$	15,605.40
6. TOTAL EARNED LESS RETAINAGE..... (Line 4 less Line 5 Total)	\$	140,448.56
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)		
8. CURRENT PAYMENT DUE	\$	140,448.56
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$	119,475.83

CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner		
Total Approved this Month	\$0.00	
TOTALS	\$ -	\$ -
NET CHANGES by Change Order	\$	-

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief, the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR:

BY: [Signature] DATE 12/23/25

State of: Indiana County of: Floyd

Subscribed and sworn before me this 23 day of December 2025  
Notary Public: Jamie Sue Dowell  
My Commission Expires: 03/30/2029

## CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Construction Manager certifies that to the best of his knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED..... \$ 140,448.56

(Attach explanation if amount certified differs from the amount applied for. Initial all figures on this Application and on the Continuation Sheet that changed to conform to the amount certified.)

CONSTRUCTION MGR:

By: Rachel M. Henry Date: 12/23/2025

ARCHITECT:

By: \_\_\_\_\_ Date: \_\_\_\_\_

This certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



MADISON STREET & GREEN ALLEY PROJECTS- Pay APP #1

Name of Local :		City of Charlestown Redevelopment Commission								
Project A: Madison Street from Main Street to Green Alley										
Item #	Items :	Description	Unit	Bid QTY	Unit Price	Totals	QTY this Est.	Ext. this estimate	QTY to Date	Ext. to Date
10	105-06845	CONSTRUCTION ENGINEERING	LS	1	\$ 5,000.00	\$ 5,000.00	0.5	\$ 2,500.00	0.5	\$ 2,500.00
20	110-01001	MOBILIZATION AND DEMOBILIZATION	LS	1	\$12,000.00	\$ 12,000.00	0.5	\$ 6,000.00	0.5	\$ 6,000.00
30	201-52370	CLEARING RIGHT OF WAY	LS	1	\$10,000.00	\$ 10,000.00	1	\$ 10,000.00	1	\$ 10,000.00
40	202-02240	PAVEMENT REMOVAL	SYS	120	\$ 50.00	\$ 6,000.00	90	\$ 4,500.00	90	\$ 4,500.00
50	203-02000	EXCAVATION, COMMON	CYS	85	\$ 95.00	\$ 8,075.00	67.6	\$ 6,422.00	67.6	\$ 6,422.00
60	207-08264	SUBGRADE TREATMENT, TYPE II	SYS	50	\$ 70.00	\$ 3,500.00	25	\$ 1,750.00	25	\$ 1,750.00
70	207-09935	SUBGRADE TREATMENT, TYPE IC	SYS	154	\$ 80.00	\$ 12,320.00	77	\$ 6,160.00	77	\$ 6,160.00
80	211-09264	Structure Backfill, Type 1	CYS	264	\$ 1.00	\$ 264.00	26	\$ 26.00	26	\$ 26.00
90	213-09269	FLOWABLE FILL (PIPES UNDER ROAD)	CYS	130	\$ 1.00	\$ 130.00		\$ -		\$ -
100	214-12238	GEOTEXTILE FOR PAVEMENT, TYPE 2A	SYS	154	\$ 10.00	\$ 1,540.00	77	\$ 770.00	77	\$ 770.00
110	302-07455	DENSE GRADED SUBBASE	CYS	8	\$ 150.00	\$ 1,200.00	4	\$ 600.00	4	\$ 600.00
120	303-01180	COMPACTED AGGREGATE NO. 53	TON	17	\$ 110.00	\$ 1,870.00	38	\$ 4,180.00	38	\$ 4,180.00
130	304-07493	WIDENING WITH HMA, TYPE B	TON	55	\$ 195.00	\$ 10,725.00		\$ -		\$ -
140	304-07493	WIDENING WITH HMA, TYPE B	TON	55	\$ 195.00	\$ 10,725.00		\$ -		\$ -
150	306-08034	MILLING, ASPHALT, 1 1/2 IN.	SYS	316	\$ 20.00	\$ 6,320.00		\$ -		\$ -
160	401-10258	Joint Adhesive, Surface	LFT	2,740	\$ 0.01	\$ 27.40		\$ -		\$ -
170	406-05520	ASPHALT FOR TACK COAT	TON	0	\$ 700.00	\$ -		\$ -		\$ -
180	604-06070	SIDEWALK, CONCRETE	SYS	116	\$ 65.00	\$ 7,540.00	70.7	\$ 4,595.50	70.7	\$ 4,595.50
190	604-08086	CURB RAMP, CONCRETE	SYS	11	\$ 125.00	\$ 1,375.00	25.41	\$ 3,176.25	25.41	\$ 3,176.25
200	604-12083	DETECTABLE WARNING SURFACES	SYS	50	\$ 25.00	\$ 1,250.00	3.33	\$ 83.25	3.33	\$ 83.25
210	605-06140	CURB AND GUTTER, CONCRETE	LFT	723	\$ 28.00	\$ 20,244.00	255.75	\$ 7,161.00	255.75	\$ 7,161.00
220	610-09108	PCCP FOR APPROACHES, 6 IN	SYS	50	\$ 95.00	\$ 4,750.00	50.08	\$ 4,757.60	50.08	\$ 4,757.60
230	621-06567	WATER	KGAL	1	\$ 25.00	\$ 25.00		\$ -		\$ -
240	621-06574	Sodding	SYS	254	\$ 25.00	\$ 6,350.00		\$ -		\$ -
250	715-05149	PIPE, TYPE 2, CIRCULAR, 12 IN.	LFT	40	\$ 225.00	\$ 9,000.00	41.75	\$ 9,393.75	41.75	\$ 9,393.75
260	720-45410	MANHOLE, TYPE C4	EA	1	\$ 7,000.00	\$ 7,000.00	1	\$ 7,000.00	1	\$ 7,000.00
270	720-98174	INLET, B15	EA	2	\$ 6,500.00	\$ 13,000.00	2	\$ 13,000.00	2	\$ 13,000.00
280	801-04308	ROAD CLOSURE SIGN ASSEMBLY	EA	2	\$ 175.00	\$ 350.00	2	\$ 350.00	2	\$ 350.00
290	801-06203	TEMPORARY PAVEMENT MARKING, 4 IN.	LFT	458	\$ 3.00	\$ 1,374.00		\$ -		\$ -
300	801-06640	CONSTRUCTION SIGN, A	EACH	7	\$ 150.00	\$ 1,050.00	7	\$ 1,050.00	7	\$ 1,050.00
310	801-06645	CONSTRUCTION SIGN, B	EACH	2	\$ 100.00	\$ 200.00	2	\$ 200.00	2	\$ 200.00
320	801-06775	MAINTAINING TRAFFIC	LS	1	\$ 5,000.00	\$ 5,000.00	0.5	\$ 2,500.00	0.5	\$ 2,500.00
330	801-07119	BARRICADE, TYPE III	LFT	6	\$ 18.00	\$ 108.00	6	\$ 108.00	6	\$ 108.00
340	801-07612	TEMPORARY PAVEMENT MARKING, 24 IN.	LFT	16	\$ 20.00	\$ 320.00		\$ -		\$ -
350	802-09838	SIGN, SHEET, WITH LEGEND, 0.080 IN.	SFT	43	\$ 50.00	\$ 2,150.00		\$ -		\$ -
360	802-76055	SIGN POST, A	LFT	71	\$ 10.00	\$ 710.00		\$ -		\$ -
370	808-12274	TRANSVERSE MARKING, THERMOPLASTIC, PARKING	LFT	38	\$ 25.00	\$ 950.00		\$ -		\$ -
380	808-75015	LINE, THERMOPLASTIC, SOLID, WHITE, 12 IN.	LFT	52	\$ 4.00	\$ 208.00		\$ -		\$ -
390	808-75043	LINE, THERMOPLASTIC, SOLID, WHITE, 6 IN.	LFT	434	\$ 2.00	\$ 868.00		\$ -		\$ -
400	808-75256	TRANSVERSE MARKING, THERMOPLASTIC, CROSSHATCH	LFT	112	\$ 3.00	\$ 336.00		\$ -		\$ -
410	808-75297	TRANSVERSE MARKING, THERMOPLASTIC, STOP LINE,	LFT	12	\$ 15.00	\$ 180.00		\$ -		\$ -
420	808-75325	PAVEMENT MESSAGE MARKING,	EA	1	\$ 200.00	\$ 200.00		\$ -		\$ -
		Project A: TOTALS						\$ 96,283.35		\$ 96,283.35
Project B: Green Alley from Madison Street to Harrison Street										

Items :	Items :	Description	Unit	QTY	Unit Price	Totals	QTY this Est.	Ext. this estimate	QTY to Date	Ext. to Date
500	105-06845	CONSTRUCTION ENGINEERING	LS	1	\$3,500.00	\$ 3,500.00	1	\$ 3,500.00	1	\$ 3,500.00
510	110-01001	MOBILIZATION AND DEMOBILIZATION	LS	1	\$12,000.00	\$ 12,000.00	1	\$ 12,000.00	1	\$ 12,000.00
520	203-02000	EXCAVATION, COMMON	CYS	84	\$95.00	\$ 7,980.00	84	\$ 7,980.00	84	\$ 7,980.00
530	205-06933	TEMPORARY INLET PROTECTION	EA	1	\$100.00	\$ 200.00	1	\$ 100.00	1	\$ 100.00
540	207-08264	SUBGRADE TREATMENT, TYPE II	SYS	48	\$70.00	\$ 70.00	48	\$ 3,360.00	48	\$ 3,360.00
550	302-07455	DENSE GRADED SUBBASE	CYS	8	\$150.00	\$ 150.00	8	\$ 1,200.00	8	\$ 1,200.00
560	303-01180	COMPACTED AGGREGATE NO. 53	TON	24	\$110.00	\$ 110.00	24	\$ 2,640.00	24	\$ 2,640.00
570	306-08034	MILLING, ASPHALT, 1 1/2 IN.	SYS	589	\$20.00	\$ 20.00		\$ -		\$ -
580	401-07322	HMA, SURFACE, 9.5 mm	TON	49	\$195.00	\$ 195.00		\$ -		\$ -
590	401-10258	Joint Adhesive, Surface	LFT	2298	\$0.01	\$ 0.01		\$ -		\$ -
600	406-05520	ASPHALT FOR TACK COAT	TON	0.20	\$700.00	\$ 700.00		\$ -		\$ -
610	605-06140	CURB AND GUTTER, CONCRETE	LFT	329	\$28.00	\$ 28.00	354.75	\$ 9,933.00	354.75	\$ 9,933.00
620	610-09108	PCCP FOR APPROACHES, 6 IN	SYS	48	\$95.00	\$ 95.00	50.08	\$ 4,757.60	50.08	\$ 4,757.60
630	621-06567	WATER	KGAL	1	\$25.00	\$ 25.00		\$ -		\$ -
640	621-06574	Sodding	SYS	147	\$25.00	\$ 25.00		\$ -		\$ -
650	715-05118	PIPE, TYPE 1, CIRCULAR, 12 IN.	LFT	12	\$225.00	\$ 225.00	12	\$ 2,700.00	12	\$ 2,700.00
660	720-98174	INLET, B15	EA	1	\$6,000.00	\$ 6,000.00	1	\$ 6,000.00	1	\$ 6,000.00
670	801-06640	CONSTRUCTION SIGN, A	EACH	4	\$150.00	\$ 150.00	4	\$ 600.00	4	\$ 600.00
680	801-06775	MAINTAINING TRAFFIC	LS	1	\$5,000.00	\$ 5,000.00	1	\$ 5,000.00	1	\$ 5,000.00
690	802-09838	SIGN, SHEET, WITH LEGEND, 0.080 IN.	SFT	13	\$35.00	\$ 35.00		\$ -		\$ -
700	802-76055	SIGN POST, A	LFT	29	\$25.00	\$ 25.00		\$ -		\$ -
710	808-75297	TRANSVERSE MARKING, THERMOPLASTIC, STOP LINE,	LFT	24	\$15.00	\$ 15.00		\$ -		\$ -
<b>Project B: TOTALS</b>								<b>\$ 59,770.60</b>		<b>\$ 59,770.60</b>

<b>TOTAL of Both Projects</b>	<b>\$ 156,053.95</b>	<b>\$ 156,053.95</b>
-------------------------------	----------------------	----------------------